



Step 1 – 5 months




Install TPC in East Cryostat  
5 months




Step 2 – 6 months

Install TPC in West Cryostat  
5 months




Cool down and fill East Cryostat  
6 months




Step 3 – 1 months

Complete TPC installation  
in West Cryostat




Test TPC in LAr in East Cryostat  
~1 month




Step 4 – 3 months


Cool down West Cryostat  
Transfer LAr from East Cryostat  
2 months




Keep East Cryostat cold



Test TPC in LAr in West Cryostat  
~1 month



Refill East Cryostat  
5 months



Step 5 – 5 months

Operate West Module